

NORTH 1/4 CORNER SECTION 31, TOWNSHIP 21 SOUTH, RANGE 12 EAST

- 1) ON PAGE 586 OF THE GLO ORIGINAL FIELD NOTES IN THE DRAFTING ROOM IN THE COUNTY ENGINEER'S OFFICE IT STATES THAT **THEY SET A LIMESTONE 22" X 13" X 5"** FOR THE 1/4 CORNER BETWEEN SECTIONS 30 & 31-21-12 ON NOVEMBER 24, 1856.

THE GOVERNMENT SURVEY NOTES SHOW THE FOLLOWING INFORMATION:

- 1) 30.66 CHAINS WEST TO THE 16" X 12" X 3" LIMESTONE THEY SET FOR THE CORNER TO SECTIONS 30 & 31-21-12 ON THE WEST TOWNSHIP BOUNDARY
- 2) 40.00 CHAINS EAST TO THE 24" X 16" X 3" LIMESTONE THEY SET FOR THE CORNER TO SECTIONS 29, 30, 31 & 32-21-12

- 2) STEVEN S. BROSEMER, L.S. 752, DEPUTY COUNTY SURVEYOR, IN A LAND SURVEY REFERENCE REPORT DATED MARCH 9, 2007, FOR PROJECT NUMBER 06294-02, SURVEY F31001 IN THE SURVEY FILE FOR TOWNSHIP 21-12 FOR THE LYON COUNTY ROAD & BRIDGE DEPARTMENT FOR BRIDGE REPLACEMENT PROJECT 06-KX, SAID THAT HE EXCAVATED WITH A COUNTY MAINTAINER FOR THE STONE AT THE NORTH 1/4 CORNER OF SECTION 31-2-12. **HE FOUND THE 22" X 13" X 5" GLO LIMESTONE MARKED "1/4" AT THE NORTH 1/4 CORNER OF SECTION 31-21-12. HE SET A 5/8" X 24" REBAR WITH A LYON COUNTY CAP ON THE WEST SIDE OF THE STONE AND A 1/2" X 24" REBAR WITH HIS "LS 752" CAP ON THE EAST SIDE OF THE STONE AT THE NORTH 1/4 CORNER OF SECTION 31-21-12.**

- 1) 44.10' SW TO A CONCRETE NAIL & SHINER IN THE WEST GATE POST
- 2) 33.35' SE TO A CONCRETE NAIL & SHINER IN THE EAST GATE POST
- 3) 35.70' NE TO A CONCRETE NAIL & SHINER IN THE EAST GATE POST
- 4) 27.75' NW TO A CONCRETE NAIL & SHINER IN THE WEST GATE POST
- 5) 3.0' SOUTH TO THE CENTERLINE TRAVELED WAY OF GRAVEL COUNTY ROAD 20 EAST-WEST
- 6) 2.5' EAST TO A LINE OF FENCE TO THE NORTH
- 7) 4.5' EAST TO A LINE OF FENCE TO THE SOUTH

HIS SURVEY DRAWING SHOWS THE FOLLOWING INFORMATION:

- 1) 2,024.77' WEST TO THE 5/8" REBAR WITH A LYON COUNTY CAP HE SET IN PLACE OF THE CHARRED WALNUT STAKE THAT HE FOUND AT THE NORTHWEST CORNER OF THE NW1/4 OF SECTION 31-21-12 ON THE RANGE LINE
- 2) 722.00' EAST TO THE 1/2" REBAR WITH HIS "LS 752" CAP HE SET FOR A P.O.T.
- 3) 2,636.06' EAST TO THE 5/8" REBAR WITH A LYON COUNTY CAP HE SET FOR THE NORTHEAST CORNER OF THE NE1/4 OF SECTION 31-21-12

- 3) WARREN CHIP WOODS, P.E. 7268, COUNTY ENGINEER, FOR PLANS FOR PROJECT 06-KX, REPLACING TIMBER CULVERT 949.6-550.0 WITH A 30 FOOT ALL STEEL BRIDGE DATES FEBRUARY 25, 2008, SHOWS ON THE PROJECT PLANS THE FOLLOWING INFORMATION:

- 1) 5/8" REBAR WITH A LYON COUNTY CAP AT THE NORTH 1/4 CORNER OF SECTION 31-21-12 AT P.O.T. STATION 20+24.77
- 2) 721.93' EAST TO THE 1/2" X 24" REBAR WITH "GEOTECH" CAP AT P.O.T. STATION 27+46.7
- 3) 2,636.06' EAST TO THE 5/8" REBAR WITH A LYON COUNTY CAP AT THE NORTHEAST CORNER OF SECTION 31-21-12 AT P.O.T. STATION 46+60.83

NORTH QUARTER CORNER 31-21-12